





# **Project Journey**

Quarterly Update to MWAA Board of Directors

**April 2019 DRAFT** 











- 1. Program Overview
- 2. Project Status
- 3. Safety
- 4. Community Benefits Plan









# Program Overview







# Program Overview

Package 2B Apron Package 1 Enabling **New Concourse** Package 2A Demolition

**Secure National Hall** 










# **Project Status**









- Design Reviews
- Constructability
  Reviews
- Estimating
- Scheduling
- Value Engineering
- Development of Firm Fixed Price

% Complete

100%







#### Package 1- Lot K / Airfield Area A Paving

**STATUS: Construction Completed** 





- Relocation of **American Airlines Commuter Ramp Operations Facilities**
- Airfield Ramp **Pavement Extension**
- **Utility Work**

Construction % Complete

100%

2018

Task Order Schedule

Actual Completion September 22, 2017









#### Package 2A – Demolition of Hangars & MWAA COB

# STATUS: Construction Completed



NTP





- Demolition of Hangars 11/12 and MWAA COB
- Relocation of American Airlines Commuter Aircraft Parking
- Air Operations Area (AOA) Fence modifications

Construction % Complete

100%

201

Task Order Schedule

Actual Completion January 3, 2018







# Package 2B – Apron

#### **STATUS: In Construction**









- Phase 1 Surcharge Complete & Removed
- Placement of P-501 Airfield Paving
- Installation of Utilities Inside Surcharge Area
  - a. Hydrant Fueling
  - o. Storm Drainage & Glycol Diversion
  - c. Electrical / Communications (Upcoming after New Year)
- Construction on Existing Utilities
  - a. Installation of Manhole 11; Tie in to existing 60-inch storm drain (not pictured)
  - b. Cleaning / Repair of Existing 60inch storm drain (not pictured)

Construction % Complete

25%

NTP

**Current Schedule** 

May 2021







# Package 3 – New Concourse STATUS: *In Construction*









- Completion of North Sub-Station Underpinning (awaiting RFI response for elimination of 4 Pits; 6 pits currently eliminated via RFI-364)
- Installation of Generator Ductbanks
- · Test Pitting for Utilities
- Installation of Piles
  - a. Auger Cast
  - Driven Precast Piles
- Transition at Loading Dock C
  - a. Installation of Temp Ramp & Door at Bay C1
  - b. Preliminary Work for Relocation of Fence Between Bays C4 and C5
- Installation of AESS Mock-Up Pad
- Demolition of Existing Utilities

Construction % Complete

10%

2018

**Current Schedule** 









# Secure National Hall STATUS: In Construction









- South Stair and Escalator demo is complete. Escalator pit infill steel installation is ongoing.
- Security Identification Display Area (SIDA) Wall Steel installation is ongoing. 4 Bays are complete.
- Auger Cast production pile installation is ongoing in north and south medians.
- The Box Culvert is nearing completion with the final intercept construction ongoing

Construction % Complete

18%

Current Schedule















#### As of March 21, 2019

Man Hours	550,519

Recordable Incident Rate (RIR) 0.36

Lost Time Incident Rate (LTIR)

Safety Orientation (Total Employees Trained) 2,376







# Community Benefits Plan

**Update** 



## **Turner**

- Training and Apprenticeship Program On-Going
- 2. Veterans Program On-Going
- 3. LDBE Subcontracting Programs Outreach Completed
- 4. LDBE Training Program: Turner School of Construction Management (TSCM) On-Going
- LDBE Mentor/Protégé Program On-Going
- 6. Career Outreach Program On-Going
- 7. Summer Youth Program On-Going
- 8. Community Hotline / Website / Other *On-Going*



#### **Training and Apprenticeship Program**



#### REQUIREMENT: On-Going Engagement

Working with union shops to ensure <u>placement of apprenticeship</u> interests on the New Concourse (NC) and Secure National Hall (SNH)

Firm	Trade/Services
Kalkreuth	Roofing and Sheet Metal
Schindler	Elevators
NFP	Fire Suppression and Sprinklers
RM Thornton	Mechanical and Plumbing
AIW, Inc.	Misc. and Ornamental Metals
Jervis Webb	Baggage Handling
Boatman & Magnani	Terrazzo
Gelberg	Signage
ISEC, Inc	Millwork and Interior Wall Panels
Berlin Steel Construction Co.	Structural Steel Framing
Universal Builders Supply	Scaffolding



# Apprenticeship Activity Jan 1, 2017- Feb 28, 2019 Turner

Task Order	Total Craftsman Hours	Apprenticeship Hours	% Apprenticeship Hours	Trades
NC Package 1	42,868	2,603	6.1%	electrical, pipelayer, roofing
NC Package 2A	30,270	2,113	7.0%	electrical
NC Package 2B	76,867	1,615	2.1%	electrical
NC Package 3	40,316	2,674	6.6%	electrical, steamfitter, and plumbing
SNH	120,393	8,171	6.7%	electrical, iron worker, plumbing, sheetmetal, steamfitter



#### **Veterans Program**

## Turner

#### **REQUIREMENT:** On-Going Engagement



Continuous Focus for Internal Hiring/Development

- Recruitment
  - Attended a Recruitment Fair at the Naval Academy in March; identified 5 potential candidates
- Development and Retention:
  - Launched an internal Veterans resource group. 26 members
  - This resource group will focus not only on providing resources and support to our current employees who have previously served, but also on improving our recruiting efforts for additional veteran hires.
- Upcoming Activity
  - formerly homeless veteran support, May 3,



Vito Perrota
Operations Manager
20 Year Navy Vet



#### **Veterans Program**



#### **REQUIREMENT: On-Going Engagement**



Community Engagement – Fundraising Season









**UNCF 75th Anniversary** 



**Greater Washington Urban League** 

**Diversity in Construction Gala/ TSCM Graduation** 

#### **LDBE Subcontracting Programs**





Monthly Meet and Greets
Ongoing



**DBE Exhibition Events** 

DGS: Elevate 2019 event



Development Work with Rosario School (Workforce Development)





## **Contracts Overview**



Task Order	Total Subcontracts	Total Subcontracts with LDBE	Status
NC Package 1	22	15	Executed TO
NC Package 2A	26	16	Executed TO
NC Package 2B	19	12	Executed TO
NC Package 3	77	46	Executed TO
SNH	67	36	Executed TO



#### **LDBE Subcontracting Programs**



**REQUIREMENT: 25%** 

**AWARDED TO DATE: 29%** 

			LDBE-AWARDED		
Task Orders	CURRENT INDICATED REVENUE (\$)	WIP (%)	\$	%	
Pre Construction Secure National Hall	\$1,569,811	99.94%	\$197,674	13%	
Pre Construction New Concourse	\$2,001,494	99.95%	\$211,900	11%	
New Concourse Package 1	\$10,025,432	100%	\$3,659,451	37%	
(Temp Pavement/Utilities)					
New Concourse Package 2A (Demolition Of Hangars 11/12 and COB)	\$11,177,874	94.85%	\$3,545,175	32%	
New Concourse - Package 2B	\$73,983,529	34.01%	\$23,879,349	32%	
New Concourse - Package 3	\$195,127,253	9.14%	\$63,246,161	32%	
Secure National Hall	\$200,560,655	21.52%	\$46,918,686	23%	
TOTAL	\$494,446,048	22.32%	\$141,658,396	29%	



## **LDBE Subcontracting Programs**



#### **PAYMENT STATUS**

Task Orders	CURRENT CONTRACT AWARD AMOUNT	LDBE COMMITMENT (%)	LDBE COMMITMENT (\$)	LDBE ACHIEVEMENT (\$)	PAYMENT TO LDBE (%)	PAYMENT TO NON LDBE(%)
SNH Precon	\$1,569,811	13%	\$197,674	\$197,674	12.6%	4.1%
NC Precon	\$2,001,494	11%	\$211,900	\$210,774	10.5%	4.9%
NC 1	\$10,025,432	37%	\$3,659,451	\$3,550,385	35.4%	39.4%
NC 2A	\$11,177,874	32%	\$3,545,175	\$3,280,909	29.4%	22.9%
NC 2B	\$73,983,529	32%	\$23,879,349	\$6,047,122	8.2%	11.6%
NC 3	\$195,127,253	32%	\$63,246,161	\$1,248,915	0.6%	2.7%
SNH	\$200,560,655	23%	\$46,918,686	\$4,571,431	2.3%	9%
TOTAL	\$494,446,048	29%	\$141,658,396	\$19,107,210	3.9%	7.8%



## **Labor by Ethnicity**



		Afric Amer		Asia	an	Cau	casian	Hisp	anic	0	ther
Task Orders	Total Hours	Hours	%	Hours	%	Hours	%	Hours	%	Hours	%
NC 1	42,868	8,098	18.9%	626	1.5%	15,518	36.2%	16,830	39.3%	1,796	4.2%
NC 2A	30,270	4,621	15.3%	0	0.0%	12,347	40.8%	12,664	41.8%	637	2.1%
NC 2B	76,867	13,308	17.3%	1,342	1.7%	12,737	16.6%	45,116	58.7%	4,364	5.7%
NC 3	40,316	3,803	9.4%	10	0.0%	10,522	26.1%	19,739	48.9%	6,240	15.5%
SNH	120,393	16,308	13.5%	12	0.0%	28,355	23.5%	51,284	42.6%	24,435	20.3%
TOTAL	310,714	46,138	14.9%	1,990	0.6%	79,479	25.6%	145,635	46.9%	37,472	12.1%



## **Labor by State**



		Virginia		Maryland		Washington DC		Other *	
Task Order	Total Hours	Hours	%	Hours	%	Hours	%	Hours	%
NC Package 1	42,868	10,977	25.6%	25,111	58.6%	4,670	10.9%	2,109	4.9%
NC Package 2A	30,270	15,415	50.9%	13,748	45.4%	502	1.7%	605	2.0%
NC Package 2B	76.867	37,167	48.4	21,183	27.6	3,303	4.3	15,214	19.8
NC Package 3	40,315	20,995	52.1%	14,460	35.9	862	2.1	3,999	9.9
SNH	120,393	47,965	39.9	59,491	49.4	8,492	7.1	4,445	3.7
TOTAL	310,713	132,519	42.6%	133,993	43.1	17,829	5.7	26,373	8.5



#### LDBE Training Program: Turner School (TSCM)



#### REQUIREMENT: 1 School / Year



#### **CORE PROGRAMMING**

WASHINGTON, DC:

- ☐ Spring 2019, (May/June)
- ☐ Working in partnership with MWAA Supplier Diversity and Carlos Rosario School

#### SPANISH LANGUAGE:

- ☐ Fall, (September)
- New partnership with SPRINT
- □ Will be "live cast"







#### LDBE Mentor/Protégé Program



#### REQUIREMENT: Two Relationships, One General Contractor (GC) & One Additional







Continued focus on building financial competency; tracking, reporting and billing





Continued Focus on building GC Capabilities





Continued Focus on building overall volume



#### **Career Outreach**



#### REQUIREMENT: 2 college interns every summer of project

**/** 

ACHIEVEMENT: 2018: 6 college interns; 2 full-time offers, 3 offers to return for additional internship experience

2019: recruitment has concluded; 7 interns will work on Project Journey



#### **Brian Johnson**

- VA Military Institute
- Reserve unit in FL



#### **Parker Wilson**

- North Carolina A&T
- Construction Management



#### Liam McCrann

Graduating Dec 2019

#### **Youth Development**



REQUIREMENT: Participation in District Summer Program

ACHIEVEMENT: 4 Phelps ACE High School interns for summer 2018;

planning for summer 2019

Greater Washington Urban League Scholar: Beni Lavodrama

Understanding What it Means to be an Entrepreneur: Howard Painting





#### **Project Website / Community Hotline**




#### REQUIREMENT: Implementation of a Project Website

(Core communication point for subcontractor information and project status)



ACHIEVEMENT: www.Turner-DCAProjects.COM



 Implementation of a Hotline: Alternative communication point for subcontractor information and questions





## Other: Founders Day, May 3



		Project	Description	Time
	Veterans	set up of 2 new homes for Veterans	furnish and set-up new homes for homeless vets	8:00am -3:00pm
	Immigrant	Rosario School	practicing english	8:00am -3:00pm
Wash DC	Homeless	S.O.M.E. (saturday)	breakfast and lunch	6:30am - 1pm
	Youth	Boys Town	rehab assistance	7:00am- 3:00 pm
		elliott hine	environmental teaching	
	Need/Health	Ronald McDonald House	prepare lunch for families of children with life threatening illnesses	10:30am-12:30pm
	Community	N. VA Family Services	craft activities with 12 classes of children	9:00am- 12:30 pm
VA	Veterans	USO project	painting	7:30am- 3:30 pm
	veterans	A-Span (family friendly)	prepare sack lunches for homeless in need	1:00pm - 3pm
	Domestic Violence	LAWS (May 10)	painting	TBD TBD
	Youth	Boys & Girls Club	general repairs to facility	7:30am- 3:30 pm
MD	Youth	Apprenticeship Day	with PGCC	TBD
(W70)	Homeless	Sleep in, meal and movie	TBD	TBD



